5
625.704.
H3Fe
May 7, 1984

PLEASE RETURN

Montana State Library
3 0864 1006 6553 1

MONTANA

DEPARTMENT OF HIGHWAYS

MAY 14 1984
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

MAY 7, 1984


DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
BRITISH COLUMBIA
NORTH DAKOTA
SOUTH DAKOTA
WYOMING
LINCOLN
GLACIER
TOOLE
LIBERTY
HILL
DANIELS
SHERIDAN
FLATHEAD
PONDERA
BLAINE
PHILLIPS
VALLEY
ROOSEVELT
SANDERS
LAKE
TETON
CHOUTEAU
RICHLAND
McCONE
DAWSON
LEWIS AND CLARK
CASCADE
JUDITH BASIN
FERGUS
PETROLEUM
GARFIELD
PRAIRIE
MINERAL
MISSOULA
MEAGHER
WHEATLAND
MUSSELSHELL
GOLDEN VALLEY
ROSEBUD
TREASURE
CUSTER
FALLON
GRANITE
POWELL
BROADWATER
JEFFERSON
GALLATIN
SWEET GRASS
STILLWATER
YELLOWSTONE
RAVALLI
DEER LODGE
SILVER BOW
BEAVERHEAD
MADISON
PARK
BIG HORN
POWDER
CARTER
RIVER
CARBON
YELLOWSTONE NATIONAL PARK

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 25, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Clearwater Scales F 24-1(12)32	Scales, Approaches & Widening	Plans To Packet	18	90	March 30 1984
2 Miles East of Tarkio-East IR 90-1(100) 64	PMS 20.0 Miles	Final PTH	61	26	Nov. 5 1984
Plains - West F 6-1(18)69	PMS 7.0 Miles	Plans To Packet	46	82	Oct. 29 1984
Mullan Road RS 263-1(4)1	G, GS, PMS, & Struct. 4.2 Miles	Final PTH	0	33	Sept. 10 1986
Kalispell Strip F 1-2(22)121	PMS 1.2 Miles	Prelim PTH	0	1	March 3 1986
Elmo - Rollins F 5-2(5)27	G, GS, PMS, & Struct. 5.4 Miles	Plans To Packet	79	90	April 25 1984
Dayton - Lake Mary Recon RS 352-1(1)0	G, GS, & PMS 1.2 Miles	Plans To Packet	29	90	April 25 1984
N. of Phillipsburg (Boulder Cr.) BRF 19-2(5)49	Struct. & Apps.	Prelim PTH	3	1	July 18 1985
Polson - Northwest F 5-2(21)61	PMS 6.0 Miles	Plans To Packet	2	54	Dec. 5 1984
East Shore Flathead Lake F 52-1(2)0	PMS 3.6 Miles	Plans To Packet	2	60	Nov. 28 1984
Flathead Co. Line - South F 5-2(21)61	G, GS, & PMS 7.2 Miles	Final PTH	63	47	Nov. 20 1986
Dixon - North RS 212-1(1)0	G, GS & PMS 3.2 Miles	Planning Report	0	2 ~~20~~	April 6 1988
Elk Hill - Lion Springs F 1-1(17)65	G, GS, & PMS 3.3 Miles	Final PTH	0	45	May. 9 1989
Meadow Cr. - South S 508-1(2)12	G, GS, PMS, & Struct. 5.5 Miles	Prelim PTH	0	5	Aug 8 1989
Recon Canyon RS 382-1(1)1	Struct. & Apps. 1.0 Miles	Final PTH	174	49	Dec. 10 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 25, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Post Creek-Reman F 5-2(25)38	PMS 8.4 Miles	Final PIH	0	3	Mar. 3 1986
Big Fork-South & West FR 52-1(3)18	PMS & Widening 16.9 Miles	Prelim PIH	0	0	Mar. 7 1986
Fisher River Bridge F 7-1(15)57	Struct. & Approx.	Planning Report	0	0	July 2 1986
Angevine-East & West F 24-1(15)5	PMS 2.6 Miles	Final PIH	0	5	Nov. 26 1985
East of Perma (Magpie Cr.) BRF 6-1(22)101	Struct. & Approx.	Prelim PIH	22	2	Mar. 12 1987
Clearwater Jct.-East ER 24-1(16)32	PMS & Widening 23.8 Miles	Prelim PIH	0	5	Nov. 26 1986
Seeley Lake-Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Prelim PIH	0	0	Jan. 29 1987
Libby-Southeast F 73-1(10)38	PMS & Widening 6.5 Miles	Prelim PIH	0	5	April 2 1987
Hamilton-Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Prelim PIH	0	0	May 2 1988
Eureka-North & South F 5-4(2)168	S, GS, PMS & Struct. 12.6 Miles	Prelim PIH	0	5	July 12 1989

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: I 90-1 (95) 22
PROJ. NAME: DREXEL E & W
LENGTH: 6.2 MILES
COUNTY: MINERAL
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 97
% TIME USED: 80
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,421,015.26
CONTRACTOR: NORTHWEST CONST. INC.
FROM (town): KIRKLAND WA.
AWARD DATE: 2-23-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE: MAY 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 649-2460
ADDRESS: ST. RTE 472
ST. REGIS MT.

GENERAL: NO CONTRACTOR WORKING ON THE PROJECT BECAUSE OF WINTER SHUT DOWN AND POOR WEATHER CONDITIONS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-84

PROJECT NO.: I-IG 90-1(61)27, U-849
PROJ. NAME: ST. REGIS EAST & WEST
LENGTH: 6.8 Miles
COUNTY: MINERAL
CONTRACT TIME: 220 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 5
% TIME USED: 4
NO. MEN EMPLOYED: 34

CONTRACT AMOUNT: $ 7,466,868.84
CONTRACTOR: WASHINGTON CONST CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: JULY 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE, Box 472
ST. REGIS, MT 59866

GENERAL: Contractor excavating from cut section EB & WB 687+50 to 690+50 ~ placing in fill area EB & WB 662+ to 684+, Drilling & shooting Rock cut Lt WB 490+ & hauling to WB Line Sta. 562+00 & Above.

Clearing & grubbing is 98% complete; Unclass. Excav. is 4% complete; Topsoil Salvaging is 85% complete; Farm Fence F2W is 63% complete; Farm Fence F4W is 14% complete; Fencing: Temporary is 21% complete.

2- Engineering crews on slope staking & remaining stockpile (Topsoil) 1- man on general inspection, 1- man on Density & 3 employees in office on notes & computations

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Msla

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-84

PROJECT NO.: I90-1(57)39 U-4

CONTRACT AMOUNT: $ 7,299,746.44

PROJ. NAME: Sloway - Superior

CONTRACTOR: P.K.S.

LENGTH: 8.1 miles

FROM (town): Sheridan Wyo.

COUNTY: Mineral

AWARD DATE: 9-21-82

CONTRACT TIME: 209 W.D.

DATE WORK STARTED: 11-7-82

ORDER TO PROCEED DATE: 10-20-82

PROBABLE COMPLETION DATE: 7-84

% COMPLETE: 90

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 78

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tahija

TELEPHONE: 822-4310

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: Superior Mt. 59872

GENERAL: Sub-Contractor Completed Seeding on project. No other work at present

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Msla

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-84

PROJECT NO.: IR90-1(98)43
CONTRACT AMOUNT: $3,601,551.10
PROJ. NAME: Superior East & West
CONTRACTOR: McIntyre Const.
LENGTH: 16.5 miles
FROM (town): Great Falls
COUNTY: Mineral
AWARD DATE: 8-5-83
CONTRACT TIME: 100 w.d.
DATE WORK STARTED: 9-6-83
ORDER TO PROCEED DATE: 8-30-83
PROBABLE COMPLETION DATE: 10-4-84
% COMPLETE: 13
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 14
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 16
NO. HOURS PER SHIFT: 2
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tonja
TELEPHONE: 822-4310
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: Box 147
Superior Mt. 59872

GENERAL: Sub-contractor comp[illegible] work on guard rail. Rotomilling of bridge ends is also complete. Prime contractor is completed crushing P.M.S. Gr 3 & Open Graded Friction course. Work has begun on the hot plant.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1984

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton East and West
LENGTH: 15.5 Miles
COUNTY: Missoula and Granite
CONTRACT TIME: 108
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 3%
% TIME USED: 9%
NO. MEN EMPLOYED: 33
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,796,742.94
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula
AWARD DATE: November 7, 1983
DATE WORK STARTED: Feb. 28, 1984
PROBABLE COMPLETION DATE: Aug. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 363-4420
ADDRESS: Box 328, Hamilton, Mt.

GENERAL: Work for the past month has consisted of; Crusher crushing plant mix and oOG.F.C. material. Cold milling and paving operations began April 19, 1984 in traffic lanes of East and West Bound. Highway crew consists of 1 paver inspector, 1 milling inspector, 1 Tester, 1 scalemen, 1 plant inspector and 1 man checking signs. Crack Sealing is complete on this job, guardrail people are finished except for removals at stations 700+00 and 702+50 east and west bound.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April ~~March~~ 30, 1984

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Beavertail - East
LENGTH: 7.6 miles
COUNTY: Granite
CONTRACT TIME: 77 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 7%
% TIME USED: 11%
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,422,689.22
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula
AWARD DATE: November 7, 1983
DATE WORK STARTED: Feb. 28, 1984
PROBABLE COMPLETION DATE: Aug. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 363-4420
ADDRESS: P.O. Box 328
Hamilton, Montana 59840

GENERAL: Work for the past month has consisted of 6 construction men working on guardrail. They completed what they could on April 27, 1984. Removals and concrete median rail will be completed after paving operations are complete. One highway person inspecting. Crack Sealers are sealing cracks going East bound up to sta. 320+00. One highway person inspecting..

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 26, 1984

PROJECT NO.: IR 90-3(58)162
PROJ. NAME: GOLD CR. E. & W.
LENGTH: 10.0 MILES
COUNTY: POWELL
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 4.6 %
% TIME USED: 8 %
NO. MEN EMPLOYED: 21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,259,659.30
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: 4-5-84
PROBABLE COMPLETION DATE: AUG. 10, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 288-3632
ADDRESS: BOX 7039
MISSOULA MT 59807

GENERAL: SLETTEN CONST. HAS BEEN CRUSHING PLANT MIX AGGREGATE SINCE APRIL 5TH. TENATIVE DATE TO START COLD MILLING AND HOT PLANT OPERATIONS IS MAY .

SUB-CONTRACTOR INTERMOUNTAIN HAS BEEN SEALING CRACKS SINCE APRIL 24TH.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1984

F 7-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project 41
CONTRACT AMOUNT: $4,350,724.30

PROJ. NAME: Hamilton South
CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles
FROM (town): Sheridan, Wyoming

COUNTY: Ravalli
AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days
DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: June 1984

% COMPLETE: 93
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 94
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 7
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: Hamilton, Mont. 59840

GENERAL: Contractor is doing clean up work, paving approaches and paving Hamilton Main Street.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1984

RRS 19-2(4)55S

PROJECT NO.: HES 19-2(6)28

PROJ. NAME: South of Hall & Flint Creek Hill

LENGTH: 0

COUNTY: Granite

CONTRACT TIME: 20 WD

ORDER TO PROCEED DATE: 4-30-84

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 26,605.00

CONTRACTOR: Lewis Const Co.

FROM (town): Great Falls

AWARD DATE: 4-9-84

DATE WORK STARTED:

PROBABLE COMPLETION DATE: May 1984

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Giard

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 288-3632

ADDRESS: Drummond, Mt.

GENERAL: The Preconstruction conference was held on April 24th. The contractor expects to begin work about May 7th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Msla

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-84

PROJECT NO.: S.M.P. 2449-83

CONTRACT AMOUNT: $ 273,060.00

PROJ. NAME: [illegible] Stripes

CONTRACTOR: Schellinger Const.

LENGTH:

FROM (town): Columbia Falls

COUNTY: Lake, Lincoln & Flathead

AWARD DATE: 8-30-83

CONTRACT TIME: [illegible] W.D.

DATE WORK STARTED: [illegible]

ORDER TO PROCEED DATE: 12-19-83

PROBABLE COMPLETION DATE: [illegible]

% COMPLETE: 50%

NO. DAYS WORKED PER WEEK: [illegible]

% TIME USED: 50%

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 5

NO. HOURS PER SHIFT: [illegible]

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tahija

TELEPHONE: 822-4310

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: Superior MT 59872

GENERAL: Contractor has completed crushing at Columbia Falls and Rainbow Lake Beach and is now crushing at Ronan.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1984

PROJECT NO.: SMP 3299-83
PROJ. NAME: Maintenance Stockpiles
LENGTH: 0
COUNTY: Sanders, Lake & Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 3-28-84

CONTRACT AMOUNT: $189,575.00
CONTRACTOR: Schellinger Const. Co.
FROM (town): Columbia Falls
AWARD DATE: 11-30-83
DATE WORK STARTED: 2-6-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 3-30-84
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: G. Tahija
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 822-4810
ADDRESS:

GENERAL: The Final estimate is being checked in the District Office. It will be forwarded to Helena about May 3, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 24, 1984

PROJECT NO.: HES 5-3(13)132 CONTRACT AMOUNT: $ 16,100

PROJ. NAME: GUARDREAIL & SEEDING, WEST OF WHITEFISH CONTRACTOR: FRANK GURNEY INC.

LENGTH: 0.5 FROM (town): SPOKANE, WA.

COUNTY: FLATHEAD AWARD DATE: 1-30-84

CONTRACT TIME: 20 W.D. DATE WORK STARTED: 3-20-84

ORDER TO PROCEED DATE: 4-16-84 PROBABLE COMPLETION DATE:

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: 3

% TIME USED: 1 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2-4 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: TED R. HIGGINS TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: P.O. BOX 400
KALISPELL, MT 59901

GENERAL: Prime contractor, Gurney, completed installation of guardrail April 4, 1984; subcontractor, Sandon Const, completed clean-up & seeding April 24, 1984

This completes the project construction work.

FINAL INSPECTION WILL BE MADE WITHIN THE WEEK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-27-84

PROJECT NO.: F 6-1(10)75
PROJ. NAME: PLAINS - SAFETY
LENGTH: 1.6 MILES
COUNTY: SANDERS
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 96
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,475,284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 4-18-83
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 892-3987
ADDRESS: COL. FALLS

GENERAL: NO WORK ON PROJECT. SEAL & COVER WILL BE ACCOMPLISHED AFTER MAY 15, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-24-84

PROJECT NO.: F 38-1(5)4
PROJ. NAME: Col. Falls E & W
LENGTH: 4.3 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 15
% TIME USED: 3
NO. MEN EMPLOYED: 39
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 11
TELEPHONE: 892-3987
ADDRESS: Col. FALLS

GENERAL: SUB-CONT.- SCHELLINGER : WORKING 5-8 HR SHIFTS, HAS 95,000 TONS OF 1½" BASE & 33,000 TONS OF ¾" TOP SURF STOCKPILED AND IS PRESENTLY STOCK-PILING PLANT MIX MATERIAL.

SUB-CONT. - TRI-Z : STARTED HAULING BORROW MAT'L 4-23, PLACING FILL STA. 451± TO 457± RT.

TRI-STATE : WORKING 5-8 & 10 HR SHIFTS, EXCAVATING STA. 276± LT & RT, PLACING FILL RT. OF STA. 273± TO 276±.

PLACING STORM DR. FROM STA. 285± TO 330±

PLACING WATER LINE FROM STA. 335± TO 348±

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 24, 1984

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 64
% TIME USED: 69
NO. MEN EMPLOYED: 8-18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,162.22
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1983
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chtisinger
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: McIntyre Construction Co. spent the past reporting period stripping forms off of both structures, filling holes and finishing concrete. Placed rebar for the barrier rail and installing pedestrian rail. Also formed barrier rail ends.

Subcontractor Swan & Sons Inc., resumed work on April 9 grading from station 218 to 236. Hauling borrow to fill at stations 286 to 290 and from 300 to 303+60.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-27-84

PROJECT NO.: FR 6-1(8)29 DATE SURVEY AUTHORIZED: 3-17-81

PROJ. NAME: T.FALLS - WEST OVERLAY DATE WORK STARTED: _____

LENGTH: 17 MILES ESTIMATED COMPLETION DATE: 5-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: E.PIEDALUE TELEPHONE: 892-3987

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 98 %

WORKING ON NOTES AS TIME PERMITS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-27-84

PROJECT NO.: BRF 1-1(15)57 DATE SURVEY AUTHORIZED: 4-4-83

PROJ. NAME: FISHER RIVER BRIDGE DATE WORK STARTED: 6-15-83

LENGTH: 1.0 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: APRIL 13 1984

PROJECT MANAGER: E.PIEDALUE TELEPHONE: 892-3987

NO. PERSONNEL ASSIGNED: — % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-27-84

PROJECT NO.: BRF 24-2(2) 42 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: MONTURE CR. BR. DATE WORK STARTED: 1-13-84

LENGTH: N/A ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 4-6-84

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-27-84

PROJECT NO.: FR 24-1(16)32 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: CLEARWATER JCT EAST DATE WORK STARTED: 1-31-84

LENGTH: 12 MILES ESTIMATED COMPLETION DATE: 11-30-84

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: JASON R GIARD TELEPHONE: 288-3632

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-27-84

PROJECT NO.: BR 9027 (3) - QUARTZ CR. BRIDGE
PROJ. NAME: NORTHWEST OF LIBBY
LENGTH: 0.5 MILES

DATE SURVEY AUTHORIZED: 8-25-83
DATE WORK STARTED: 2-27-84
ESTIMATED COMPLETION DATE: 5-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: E. PIEDALUE
TELEPHONE: 892-3987

NO. PERSONNEL ASSIGNED: 0
% COMPLETE: 99%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1)43 Jackson No.	PMS Overlay & Widening	P.I.H.	—	—	—
M 0292(4) Anaconda Streets	Overlay, Grading & Drainage	P.I.H.	—	—	—
F 50-2(14)55 Gallatin Canyon Rd.	PMS Overlay & Digouts	P.I.H.	—	—	—
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	P.I.H.	—	—	—
F 47-1(1)0 Anaconda - Warm Springs	PMS Overlay	P.I.H.	—	—	—
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	P.I.H.	110	28.9	10/84
IR 90-5(45)256 Cardwell - East	Overlay, Guardrail & Levelling	P.I.H.	199	48.5	4/84 ~~10/84~~
IR 90-6(45)307 Bozeman No. Side & E.	PMS Overlay & Guardrail	P.I.H.	100	16.8	4/84
F 86-1(5)3 Bridger Canyon Rd.	Slide Correction & Reconstruction	P.I.H.	—	—	—
F 55-3(3)12 Legion Av. - Whitehall	Drainage	P.I.H.	—	—	—
M 5809(3) Mont. Av., Helena	Surfacing, Drains & Widening	COMPLETE	186.5	100	—
F 12-1(1)0 W. Yellowstone - W.	PMS Overlay	F.R.	—	—	—
FR 50-1(1)10 Grayling Cr. No.	PMS Overlay	F.R.	—	—	—
FR 50-1(1)20 Speciman Cr. N. & S.	PMS Overlay	F.R.	—	—	—
RS 540-1(3)0 East River Road		P.I.H.	—	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widen	P.I.H.	—	—	—
F 69-1(2)10 Boulder - Whitehall	PMS Overlay & Widen	P. I. H.	—	—	—
RS 231-1(1)3 Green Meadow Dr. - Helena	Grading, Gravel Surf., PMS Overlay & Structures	F. R.	—	—	—
RS 283-1(1)0 Harrison - Pony	PMS Overlay	P. I. H.	—	—	—
M 1805(2) Holmes Av.-Rowe Rd. - Butte	Grading, Gravel Surf., PMS Overlay	P. I. H.	—	—	—
M 1816(1)1 Elizabeth-Warren - Butte	Grading, Gravel Surf., PMS Overlay	P. I. H.	—	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-84

PROJECT NO.: F 8-4(10)88	CONTRACT AMOUNT: $ 1,100,805
PROJ. NAME: Toston South	CONTRACTOR: American Asphalt Inc.
LENGTH: 10.5 Miles	FROM (town): Missoula, MT
COUNTY: Broadwater	AWARD DATE: 2-29-84
CONTRACT TIME: 70 Working Days	DATE WORK STARTED: 3-27-84
ORDER TO PROCEED DATE: 4-16-84	PROBABLE COMPLETION DATE: 8-1-84
% COMPLETE: 8	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 11	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 20	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:	
EFFECTIVE OPENING DATE:	
PROJECT MANAGER: A. G. Reather	TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 6	ADDRESS: Helena, MT

GENERAL: The contractor has completed the following: crushing 3/4" top surfacing; Embankment in place; Fencing; They are currently working on the shoulder widening operation.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 3, 1984

PROJECT NO.: RTF 11-1(10)6
RTF 59-1(4)21
RTF 86-2(1)31
RTI 90-3(62)188

CONTRACT AMOUNT: $990,766.50

PROJ. NAME: SEALE COVER-VARIOUS ROADS

CONTRACTOR: GLENN REHBEIN EXC, INC.

LENGTH: 73.0 MI.

FROM (town): LINO LAKES, MINN.

COUNTY: PARK, POWELL & DEER LODGE

AWARD DATE: _____

CONTRACT TIME: SEPT. 1, 1984

DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: 9-1-84

% COMPLETE: _____

NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G. SITTON

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. BOX 1110
BOZ., MT. 59715

GENERAL: PRE-CONSTRUCTION CONFERENCE HAS NOT BEEN HELD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: F 13-1 (3) 24
PROJ. NAME: Cameron - South
LENGTH: 11.5 Miles
COUNTY: Madison
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 6
% TIME USED: 11
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,476,345.47
CONTRACTOR: Jim Gilman Excavating
FROM (town): Butte, Montana
AWARD DATE: 11-30-83
DATE WORK STARTED: 4-4-84
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 1-682-4604
ADDRESS: Gen. Delivery
Cameron, MT. 59720

GENERAL: Sub Contractors began signing, fencing and stripping topsoil.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1 May 84

PROJECT NO.: I-15-1(27)58 U-2
F 89-1(4)0

CONTRACT AMOUNT: $ 7,977,640.10

PROJ. NAME: Dillon South (No. Sect.)

CONTRACTOR: Beyer's General Constructors Inc

LENGTH: 3.6 Miles

FROM (town): Butte, MT 59701

COUNTY: Beaverhead

AWARD DATE: 3-5-82

CONTRACT TIME: 250 WD

DATE WORK STARTED: 4-19-82

ORDER TO PROCEED DATE: 4-19-82

PROBABLE COMPLETION DATE: July 1984

% COMPLETE: 90

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 93

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 4-24-84

PROJECT MANAGER: Cabrara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 7

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Western Sign Sub-Contractors, started placing signsing, and finishing driving guardrail posts, and hanging rail. Their is general clean-up in progress. Project was opened to thru traffic on the 24 Apr 84. Items and percent complete are as follows: Grading - 100 %; Drainage - 100 %; Gravel - 100%; Signing - 100 %; Plant Mix - 90 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-3-84

PROJECT NO.: I15-3(42)150 U-1	CONTRACT AMOUNT: $ 917,815.90
PROJ. NAME: Bernice - Basin	CONTRACTOR: McIntyre Construction
LENGTH: 0.07 miles	FROM (town): Great Falls, Montana
COUNTY: Fefferson	AWARD DATE: Sept. 20, 1983
CONTRACT TIME: 120 working days	DATE WORK STARTED: Oct. 20, 1983
ORDER TO PROCEED DATE: Oct. 30, 1983	PROBABLE COMPLETION DATE: July 31, 1984
% COMPLETE: 58	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 13	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 11	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert T. Gilman	TELEPHONE: 225-3788
NO. OF ENG. PERSONNEL EMPLOYED: 3	ADDRESS: P.O. Box 118
	Basin, Montana 59631

GENERAL: Progress during this month was fair. The contractor completed driving the Steel "H" Pile for Bent No. 4 northbound at Sta. 1092+75.00, this completes this item for the above said project. He also, set the Prestressed Beams for Spans 2 & 3 northbound and Spans No. 2&3 Access Roads Prestressed Bulb "T" Beams at Sta. 1083+54.00 and Span No. 1 Access Road Prestressed Bulb "T" Beams at Sta. 967+00.00. They are also forming Bents No. 1&2 bk.walls and Span No. 1 decks north and southbound. Percentages complete for the items are as follows: Traffic Control-Devices 36%; Traffic Control-Flagging 50%; Mobilization 60%; Contract & Bond 100%; Remove Misc. Items 100%; Temporary Erosion Control 1%;Channel Change and all Related Items 100%; Class "AD" Concrete 49%; Prestr. Beams Type I 35' 100%; Prestr. Beams Type I 50' 100%; Prestr. Bulb "T" Beams 25' 50%; Prestr. Bulb "T" Beams 50' 66%; Prestr. Beams Type IV 100' 100%; Structural Steel 27%; Struct. Excav. Type I 93%; All Furnish and Drive Pipe and Steel "H" Pile are 100%; Reinforcing Steel 18% Work Bridge 59%; and Bridge Survey Controls 40%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-84

PROJECT NO.: IR 15-3(46)175
PROJ. NAME: Jefferson City N. & S.
LENGTH: 14.5 Miles
COUNTY: Jefferson
CONTRACT TIME: 100 W. D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: -0-
% TIME USED: -0-
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $3,588,005.43
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, MT
AWARD DATE: 2-29-84
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: 9-15-84
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: D. W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 444-6338
ADDRESS: 2701 Prospect Ave.
Helena, MT 59620

GENERAL: Contractor is on a Suspend Work Order per Special Provision No. 11.

Construction staking is 100% complete of initial staking of line for paving & is 85% complete for Miscellaneous Items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-84

PROJECT NO.: IR 15-4(55)200 IR 15-4(59)217

CONTRACT AMOUNT: $3,988,151

PROJ. NAME: Helena-North;Wolf Cr. Canyon

CONTRACTOR: Hilde Construction Co. Inc.

LENGTH: 28.7

FROM (town): Great Falls, MT

COUNTY: Lewis and Clark

AWARD DATE: 5-31-83

CONTRACT TIME: 123 Working Days

DATE WORK STARTED: 8-3-83

ORDER TO PROCEED DATE: 6-23-83

PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 52

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 62

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather

TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: Helena, MT

GENERAL: The contractor has completed the crack sealing operation on the Helena-North job, and is currently crack sealing on the Wolf Creek Canyon job.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/2/84

PROJECT NO.: IR 15-4(60)190
CONTRACT AMOUNT: $2,691,103.80
PROJ. NAME: Jefferson Co. Line No.
CONTRACTOR: Empire Sand & Gravel Co, Inc
LENGTH: 10.4 Miles
FROM (town): Billings, MT
COUNTY: Lewis & Clark
AWARD DATE: 1/30/84
CONTRACT TIME: 80 W.D.
DATE WORK STARTED: 3/9/84
ORDER TO PROCEED DATE: 4/16/84
PROBABLE COMPLETION DATE: 7/20/84
% COMPLETE: 20
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 8
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 30
NO. HOURS PER SHIFT: 8 & 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. W. Bettle
TELEPHONE: 444-6338
NO. OF ENG. PERSONNEL EMPLOYED: 9
ADDRESS: 2701 Prospect Ave.
Helena, MT 59620

GENERAL: Crushing & Stockpilling Aggregate for Plant Mix Grade "B", Open Grade Friction Course & Top Surface ¾ Inch Grade 2A is in progress & is 90% complete.

Contractor began pavement surface preperation sealing cracks with rubber asphalt on 4-9-84 & is now 60% complete.

Guard Rail work began on 4-25-84.

Initial staking of paving lines is 100% complete. Staking of Miscellaneous Items is 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1 May 84

PROJECT NO.: F 49-1(2)9
CONTRACT AMOUNT: $ 897,903.15
PROJ. NAME: Dillon-Twin Bridges Overlay
CONTRACTOR: Baltrusch Construction Co., Inc & Affil
LENGTH: 7.3 Miles
FROM (town): Harve, MT 59501
COUNTY: Beaverhead & Madison
AWARD DATE: 4-30-84
CONTRACT TIME: 70 WD
DATE WORK STARTED:
ORDER TO PROCEED DATE: 4-30-84
PROBABLE COMPLETION DATE: Sept 1984
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 0
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Caprara
TELEPHONE: 683-6290
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The contractor has not started work on this Project, this period. They held a pre-construction meeting for the Project, to set a sequence of work on the Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-3-84

PROJECT NO.: HES 50-2(13)87
PROJ. NAME: W. Edge of Bozeman
LENGTH: 0.0 miles
COUNTY: GALLATIN
CONTRACT TIME: 45 W. DAYS
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 48
% TIME USED: 11
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: MIDLAND ELECTRIC Co.
FROM (town): Billings, Mt. 59104
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-8-83
PROBABLE COMPLETION DATE: 5-31-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contractor has not received approved drawings for standards for Luminaires. No time is being charged until Approved drawings have been received.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/30/84

PROJECT NO.: EBRF59-1(5)7
PROJ. NAME: Clyde Park So
LENGTH: 7.2
COUNTY: Park
CONTRACT TIME: 160 Days
ORDER TO PROCEED DATE: Aug 2, 83
% COMPLETE: 32
% TIME USED: 37
NO. MEN EMPLOYED: 8 Varies
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,947,956.45
CONTRACTOR: Gilman Exc.
FROM (town): Butte
AWARD DATE: July 11, 1983
DATE WORK STARTED: Aug 15 1983
PROBABLE COMPLETION DATE: Sept 84
NO. DAYS WORKED PER WEEK: Varies
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Blossom
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 686-7610
ADDRESS: Box 9
Clyde Park Mt. 59018

GENERAL: The contractor has completed the backwalls and set Beams on all structures. The Kay and Willow creek structures are ready for deck pours.
Fencing is progressing as weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

SPLIT 02, 03 & 04

PROJECT NO.: FBRF 59-1(5)7 CONTRACT AMOUNT: $ 418,469.95

PROJ. NAME: CLYDE PARK - SOUTH CONTRACTOR: MARTEL CONST. INC. - SUB

LENGTH: 7.2 MILES FROM (town): BOZEMAN

COUNTY: PARK AWARD DATE: JULY 11, 1983

CONTRACT TIME: 160 W.D. DATE WORK STARTED: AUG. 31, 1983

ORDER TO PROCEED DATE: 8-2-83 PROBABLE COMPLETION DATE: JULY 1984

% COMPLETE: 76 % NO. DAYS WORKED PER WEEK: 5

% TIME USED: SPLIT 01 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVG. 4 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: ____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ____

EFFECTIVE OPENING DATE: ____

PROJECT MANAGER: HARRY R. BRAHAM TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: BOX 1110
BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD WAS BAD, MAINLY DUE TO UNFAVORABLE WEATHER. WORK DURING THE PERIOD CONSISTED OF PLACING CLASS DD CONCRETE FOR THE BACKWALL OF BENT NO 4 AND PACKING FOR PARK, BRIDGE OVER SHIELDS RIVER. PARK ENGINEERING STAKE WAS TIED IN BACK FOR SPREADBARS OVER YELLOW & KAY CREEK. CONSTRUCTION LAYOUT, WITH A ONE-MAN ENGINEERING CREW EMPLOYED, IS 80 % COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-3-84

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger-Griffin Drives
LENGTH: 0.4 Miles
COUNTY: Gallatin
CONTRACT TIME: 110 w/ days
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 30
% TIME USED: 34
NO. MEN EMPLOYED: 6 to 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Construction
FROM (town): Bozeman, Mt. 59715
AWARD DATE: 8-26-83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 1 to 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 TO 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contractor encountered high swelling soil when stripping oil mat from Griffin Drive. Hauled pit run Borrow To replace Subexcavated material. C.O. #5 being prepared To cover this additional work. 3" CBC GR 2A being hauled as weather permits To Griffin Drive. Long Construction is maintaining Traffic on 3" CBC on Bridger Drive on both ends of Structure being built by Sub Contractor, Mackin Construction.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: BRFHES 26-1(7)1 CONTRACT AMOUNT: $ 161,065.40 SPLIT 02
PROJ. NAME: BRIDGER CRIFFIN DRIVE CONTRACTOR: MACKIN CONST. CO.
LENGTH: FROM (town): BILLINGS, MT.
COUNTY: BIG HORN AWARD DATE: AUG. 26, 1983
CONTRACT TIME: 110 W.D. DATE WORK STARTED: 9.21.83
ORDER TO PROCEED DATE: 9.16.83 PROBABLE COMPLETION DATE: JUNE 1984
% COMPLETE: ~~38~~ 51 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 33 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: ONE 4 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HARRY BRANUM TELEPHONE: 526. 9562
NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: BOX 1110
BIGHORN, MT.

GENERAL: PROGRESS DURING THIS PERIOD HAS BEEN GOOD. WORK CONSISTED OF PLACING CLASS DD CONCRETE FOR THE CAPS OF BENTS 1, 2, 3 & 4 AND BACKWALLS OF BENTS 1 & 4. ALSO FORMING FOR DECK.

CONSTRUCTION LAYOUT WITH A TWO-MAN ENGINEERING CREW ENGAGED IS 60 % COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: IR 90-4(37)230
PROJ. NAME: Homestake Pass E & W
LENGTH: 9.7 Miles
COUNTY: Jefferson & Silver Bow
CONTRACT TIME: 90 days
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 13%
% TIME USED: 0%
NO. MEN EMPLOYED: 16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,591,397.20
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, Montana
AWARD DATE: Jan. 30, 1984
DATE WORK STARTED: March 21, 1984
PROBABLE COMPLETION DATE: 10/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2 crsh. 1 rd
NO. HOURS PER SHIFT: 9 crsh 8 rd

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 494-3224
ADDRESS: Box 3068
Butte, Montana

GENERAL: Jim Gilman Excavating, Inc. crushing plant mix fines and 3/4" crushed top surfacing. Patrol grading inslope and ditches. Placed construction signing. Lill Construction Company raising guardrail and replacing damaged rail. Abcon has completed all cold-milling on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-3-84

PROJECT NO.: IR 90-6(43)313
CONTRACT AMOUNT: $1,819,034.08
PROJ. NAME: ROCKY CANYON OVERLAY
CONTRACTOR: McINTYRE CONST. CO.
LENGTH: 5.3 Miles
FROM (town): GREAT FALLS, MT.
COUNTY: GALLATIN
AWARD DATE: 7-11-83
CONTRACT TIME: 75 W. DAYS
DATE WORK STARTED: 7-18-83
ORDER TO PROCEED DATE: 8-3-83
PROBABLE COMPLETION DATE: 7-1-84
% COMPLETE: 91
NO. DAYS WORKED PER WEEK: —
% TIME USED: 64
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: -0-
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: —
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: No Work is being performed until weather permits. Some patching needs to be done prior to placing O.G.F.C. Sub contractor, Abcon, Inc, will be on the project in the upcoming month to repair damaged conc. med. rail.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-3-84

PROJECT NO.: IR 90-6(44) 314
PROJ. NAME: Expansion Joint Replace.
LENGTH: 0.0
COUNTY: GALLATIN & PARK
CONTRACT TIME: 90 W. DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 96,706.00
CONTRACTOR: MARTEL CONST. INC.
FROM (town): BOZEMAN, MT. 59715
AWARD DATE: 1-30-84
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. BOX 1110
BOZEMAN, MT 59715

GENERAL: No work has started, in compliance with Special Provision #11.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-3-84

PROJECT NO.: RS 290-1(1)8
PROJ. NAME: 9 mi N. of Belgrade N.
LENGTH: 8.0 miles
COUNTY: GALLATIN
CONTRACT TIME: 20 w. Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 25
NO. MEN EMPLOYED: 1 TO 2
ACTUAL COMPLETION DATE: 4-23-84

CONTRACT AMOUNT: $ 10,501.20
CONTRACTOR: LaSalle Construction
FROM (town): HAVRE, MT. 59501
AWARD DATE: 11-7-83
DATE WORK STARTED: 4-9-84
PROBABLE COMPLETION DATE: 4-23-84
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 586-9562
ADDRESS: P.O. BOX 1110
Bozeman, MT. 59715

GENERAL: Contractor finished all work on 4-23-84 and project is awaiting Final inspection for certification of completion. Contractor started setting sign posts on 4-10-84 TO 4-11-84. He then hung the sign faces on the posts on 4-19-84 & 4-20-84 and finished the final one on 4-23-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-84

PROJECT NO.: M1212 (3)
PROJ. NAME: KAGY BLVD.
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 40
% TIME USED: —
NO. MEN EMPLOYED: 5-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,785,195.24
CONTRACTOR: JIM GILMAN EXCAVATING INC
FROM (town): Butte
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 586-5074
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: WORK THIS PERIOD CONSISTED ENTIRELY OF INSTALLATION OF STORM DRAINS, MANHOLES, INLET BOXES AND 14" WATER LINE. ITEMS AND PERCENT COMPLETE GRADING 90% CULVERTS 100%, STORM DRAINS 90% INLET BOXES 82% MANHOLES 90%. 14" WATER LINE 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: M 7212 (3)
PROJ. NAME: KING BOULEVARD
LENGTH: 1.2 MILES
COUNTY: GALLATIN
CONTRACT TIME: OCT. 1, 1984
ORDER TO PROCEED DATE: —
% COMPLETE: 16 %
% TIME USED: —
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $158,102.64 SPLIT 04
CONTRACTOR: MARTEL CONST. INC.
FROM (town): BOZEMAN
AWARD DATE: SEPT. 30, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: JULY 84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: HARLEY BRANHAM
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 526-9562
ADDRESS: BOX 1110
BOZEMAN, MT.

GENERAL: PROGRESS DURING THIS PERIOD HAS BEEN POOR. WORK DURING THE PERIOD CONSISTED OF DRIVING TREATED TIMBER TEST PILES FOR BENTS 1 & 2. CONTRACTOR TURN SUBSTANDARD WORK UNTIL SERVICE PILES ARRIVE ON PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: SMP 2299-83
PROJ. NAME: Crushing & Stockpiling
LENGTH: N/A
COUNTY: Gallatin, Madison, Deer Lodge, Jefferson
CONTRACT TIME: 130
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 25
% TIME USED: 30
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 397,800.00
CONTRACTOR: West Valley Constr. Inc.
FROM (town): Anaconda, Mont.
AWARD DATE: Nov. 30, 1983
DATE WORK STARTED: Feb. 17, 1983
PROBABLE COMPLETION DATE: July 1, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 782-1797
ADDRESS: Butte, Mont

GENERAL: Completed crushing in Hanson Pit, Jefferson County, and moving to Madison County.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 3, 1984

PROJECT NO.: RRS-4138
PROJ. NAME: RAILROAD GRADE X-INGS
LENGTH:
COUNTY: STATEWIDE
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 60
% TIME USED: 31
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 194,761.40
CONTRACTOR: HIVESAY TRAFFIC MAINT.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-5-83
DATE WORK STARTED: 10-6-83
PROBABLE COMPLETION DATE: 6-1-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: IRVIN C. BROELL
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: P.O. BOX 3068
BUTTE, MT. 59702

GENERAL: CONTRACTOR NOT WORKING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-31-84

PROJECT NO.: RRS 287-1(1)4 DATE SURVEY AUTHORIZED: 3-13-84

PROJ. NAME: S.W. OF THREE FORKS DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: ~ ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: M1805(2)

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-31-84

PROJECT NO.: M 1805(2) DATE SURVEY AUTHORIZED: 1/4/84

PROJ. NAME: HOLMES AVE. BUTTE DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: ~ ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-31-84

PROJECT NO.: M 1212(4) DATE SURVEY AUTHORIZED: 5-10-82

PROJ. NAME: KAGY BLVD (320.70/19TH) DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-31-84

PROJECT NO.: BR 9034(1) DATE SURVEY AUTHORIZED: 10-20-83

PROJ. NAME: BRIDGE OVER YELLOWSTONE RIVER (8.5 MILES SO. OF LIVINGSTON AT PINE CREEK) DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: BR 9047(11) DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: Bridge over Silver Bow Cr. DATE WORK STARTED: 1/4/84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 47%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: BR 9039(8) DATE SURVEY AUTHORIZED: Nov. 17, 1983

PROJ. NAME: Bridge over Clark Fork DATE WORK STARTED: Nov. 17, 1983

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 84%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-3-84

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Springhill Road DATE WORK STARTED: 12-7-83

LENGTH: 6.4 Miles ESTIMATED COMPLETION DATE: 7-20-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. SITTON TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 3 to 5 % COMPLETE: 65

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: IR 90-4(37)230 DATE SURVEY AUTHORIZED: 12/20/83

PROJ. NAME: Homestake Pass - Quarry DATE WORK STARTED: 12/20/83

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 1/27/84

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100%

No More Work on Project

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: I 15-3(42)150 4,3 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bernice - Basin DATE WORK STARTED: July 25, 1984

LENGTH: 6.9 Mi. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: William G. Bork TELEPHONE: 406-225-3962

NO. PERSONNEL ASSIGNED: 9 % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: IR 15-2(40)124 DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: PCCP Rehab. Study DATE WORK STARTED: *

LENGTH: 7.7 Miles ESTIMATED COMPLETION DATE: *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: _____

* Hugh Dougherty will handle all information pertaining to this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-84

PROJECT NO.: M 1299(1) DATE SURVEY AUTHORIZED: 4-2-84

PROJ. NAME: NO. 19TH ST TO OAK ST / OAK ST. TO NO. 7TH AVE DATE WORK STARTED: 4-22-84

LENGTH: 1.3 Miles ESTIMATED COMPLETION DATE: 6-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Ole Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	338	52	8- 1-84
FR 24-3(3)76 Rogers Pass E. (West Sect.)	Widen, Gravel Surf. PMBS	Field Review	0	5	7-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	40	3-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	172	40	7-15-84
RS 432-2(1)40 Rudyard-South	PMBS Overlay	Final P.I.H.	20	75	6-15-84
RS 448-1(1)0 Box Elder-West	PMBS Overlay	Final P.I.H.	60	75	6-15-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Int. - North
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark - Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 0
% TIME USED: 5%
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,299,685.78
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 6, 1984
PROBABLE COMPLETION DATE: 10-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: 104 - 18th Ave. N.E.

GENERAL: Sub Contractor, One Way Signs began Guard Rail Revisions April 4, 1984. Work was temporarily suspended April 20th by the Sub Contractor to work on other projects.

Plans are to start Crack Sealing operations the week of May 7th, Drainage work approx. May 21st. and Crushing operations Junel, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

PROJECT NO.: IR 15-8(41)389
PROJ. NAME: Sunburst-North
LENGTH: 8.5 Miles
COUNTY: Toole
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 5
% TIME USED: 17
NO. MEN EMPLOYED: 13
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,259,443.42
CONTRACTOR: Mayer Construction Co.
FROM (town): Billings, Mt.
AWARD DATE: February 29, 1984
DATE WORK STARTED: April 24, 1984
PROBABLE COMPLETION DATE: Aug. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 727-4350
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Sub-contractor Eagle Nest, Inc. began work on the project April 24, 1984 engaged in crushing and stockpiling plantmix aggregate at the Lois Peck Pit, West of Sweetgrass. At the request of the FHWA we are in the process of deleting the Crack Sealing work on the project. Meyer Construction Co. plans to begin paving operations the latter part of May.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: F 3-2(8) 18
PROJ. NAME: Fairfield-E. & W.(East)
LENGTH: 5.0 miles
COUNTY: Cascade / Teton
CONTRACT TIME: 110 + 1 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Construction Co.
FROM (town): Great Falls
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-3

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT.

GENERAL: No activity this period for the contractor. State personnel working on the Final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-84

PROJECT NO.: F BHF RTF 60-2(5)92 U2
PROJ. NAME: Warden Bridge
LENGTH: 0.203 miles
COUNTY: Cascade
CONTRACT TIME: 220 Working days
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 98
% TIME USED: 66
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,870,957.00 2,764,053.48
CONTRACTOR: Sletten Constr. Co.
FROM (town): Gt. Falls Mt.
AWARD DATE: ~~22~~ 2-28-83
DATE WORK STARTED: 3-22-84
PROBABLE COMPLETION DATE: 6-1-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-14-83
PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727 4350
ADDRESS: Box 1359
Great Falls, Mt

GENERAL: There was no work this past month due to inclement weather. The structure was open to traffic on 11-14-83 with the items of drainage and the punch list remaining.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

5-2

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-84

PROJECT NO.: F BHF RTF 60-2(5)92 U3
CONTRACT AMOUNT: $ 550,827.00

PROJ. NAME: Warden Bridge Overlay
CONTRACTOR: Sletten Construction Co.

LENGTH: 004 miles
FROM (town): Gt. Falls, Mt

COUNTY: Cascade
AWARD DATE: 9-30-83

CONTRACT TIME: 100 working days
DATE WORK STARTED: 4-10-84

ORDER TO PROCEED DATE: 10-24-83
PROBABLE COMPLETION DATE: 8-1-84

% COMPLETE: 5
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 6
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4 to 12
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
TELEPHONE: 727 4350

NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Box 1359
Gt. Falls, MT

GENERAL: Traffic has been detured to the westbound structure and the scarifying of the old deck is almost complete. Work is progressing on the expansion joint replacements and the removal of delaminations for class A repair. The three man engineering crew is engaged in inspection and other work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 7,1984

PROJECT NO.: F 24-3(5)100
PROJ. NAME: Rogers Pass
LENGTH: Middle Section ~~8.5 miles~~
COUNTY: Lewis & Clark
CONTRACT TIME: 120 / 6 working days
ORDER TO PROCEED DATE: Oct. 18,1982
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyers Construction Co.
FROM (town): Billings,Montana
AWARD DATE: Sept. 24,1982
DATE WORK STARTED: Nov. 18,1982
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: ~~XXX~~ 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S.W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 278-7931
ADDRESS: Conrad,Montana

GENERAL: All major items are complete except for the fencing and chip seal.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

PROJECT NO.: F 1-4(5)271
CONTRACT AMOUNT: $ 856,519.30
PROJ. NAME: Shelby-West
CONTRACTOR: Baltrusch Const. Co., Inc.
LENGTH: 7.0 Miles
FROM (town): Havre, Mt.
COUNTY: Toole
AWARD DATE: 5/31/83
CONTRACT TIME: 60 + 2 Working Days
DATE WORK STARTED: 7/13/83
ORDER TO PROCEED DATE: 6/21/83
PROBABLE COMPLETION DATE: 5/31/84
% COMPLETE: 95
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 97
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walter D. Smith
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Change Order No. 2, directing the Crack Sealing of the new overlay prior to Seal & Cover, is being process. Baltrusch Const. plans to do this Crack Sealing early in May with the Seal & Cover operation to follow.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: GREAT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 4, 1984

PROJECT NO.: HES 1-7(2)393
PROJ. NAME: BRIDGE END TREATMENT EAST OF HAVRE
LENGTH: 0.08 MILES
COUNTY: BLAINE
CONTRACT TIME: 30 WORKING DAYS
ORDER TO PROCEED DATE: MARCH 16, 1984
% COMPLETE: 100%
% TIME USED: 0%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: APRIL 13, 1984

CONTRACT AMOUNT: $ 20,941.00
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE, MT.
AWARD DATE: JANUARY 30, 1984
DATE WORK STARTED: MARCH 9, 1984
PROBABLE COMPLETION DATE: MAY 84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. TREFTZ
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821
ADDRESS: P.O. Box 592
HAVRE, MT.

GENERAL: FINAL ESTIMATE & SUPPORTING DATA WAS COMPLETED AND SUBMITTED TO GREAT FALLS DISTRICT OFFICE ON 4-20-84. FINAL WILL BE SUBMITTED TO HELENA ON OR ABOUT JUNE 1, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF 60-2(5)92 U-2

(APPROACHES) CONTRACT AMOUNT: $ 893,096.00 $ 2,764,053.48

PROJ. NAME: Warden Bridge & Approaches

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.4 Miles

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220+4 W.D.

DATE WORK STARTED: March 30, 1983

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE: 5-30-84

% COMPLETE: 95

NO. DAYS WORKED PER WEEK:

% TIME USED: 65

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 0-1

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT

GENERAL: No activity this period. Work remaining includes construction of access road under the structure. Work will resume when weather permits and on renewal of insurance.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GREAT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 7, 1984

PROJECT NO.: RS-BRS 330-1(5)1
PROJ. NAME: ULM BR. APPR.
LENGTH: 0.529 MILES
COUNTY: CASCADE
CONTRACT TIME: 220 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1982
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $1,861,841.20
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: NOVEMBER 30, 1981
DATE WORK STARTED: FEBRUARY 22, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: FEB. 21, 1984
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: MARCH 1, 1984
EFFECTIVE OPENING DATE:
PROJECT MANAGER: E.A. ROBINSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350
ADDRESS: 104 18TH AVE. N.E.
GREAT FALLS, MT.

GENERAL: FINAL ESTIMATE & SUPPORTING DATA WAS COMPLETED AND SUBMITTED TO GREAT FALLS DISTRICT OFFICE ON 3-26-84. FINAL WILL BE SUBMITTED TO HELENA ON OR ABOUT 5-21-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 4, 1984

PROJECT NO.: RS 240-1(2)11
PROJ. NAME: Chinook - Cleveland
LENGTH: 14.2 Miles
COUNTY: Blaine
CONTRACT TIME: 60 412 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 80%
% TIME USED: 83%
NO. MEN EMPLOYED: 1
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852,593.20
CONTRACTOR: Baltrusch Const Co.
FROM (town): Havre, Mt.
AWARD DATE: Feb 28, 1983
DATE WORK STARTED: May 18, 1983
PROBABLE COMPLETION DATE: June 84
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 265-6821
ADDRESS: Box 592
Havre, Mt. 59501

GENERAL: One man worked on minor clean up on project. The contractor also crushed and stockpiled additional ½" cover matl.

One engineering personnel on project as work is in progress

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 9, 1984

PROJECT NO.: RS 233-1(5)15
PROJ. NAME: St. Joe Road - No. Havre
LENGTH: 6.1 miles
COUNTY: Hill
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 5
% TIME USED: 0
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,094,353.13
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: April 9, 1984
DATE WORK STARTED: April 23, 1984
PROBABLE COMPLETION DATE: Oct. 84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: ~~8~~ 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 265-6821
ADDRESS: Havre, Mt

GENERAL: The roadbed preperation is 30% complete and the contractor has been crushing & stockpileing 1½" CBC. He is also 5% done hauling and laying 1½" CBC.

Engineering personnel are prestaking, testing & inspecting items on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 7,1984

PROJECT NO.: SMP 2599-83
PROJ. NAME: Maintenance Stockpiles
LENGTH:
COUNTY: Lewis & Clark,Pondera ~~Cascade and Glacier~~
CONTRACT TIME: 82 working days
ORDER TO PROCEED DATE: Dec. 19,1983
% COMPLETE: 69%
% TIME USED: 64%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 291,640.00
CONTRACTOR: Konitz Contracting Inc.
FROM (town): Lewistown,Montana
AWARD DATE: Nov. 30,1983
DATE WORK STARTED: March 26,1984
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S.W.Newton
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 278-7931
ADDRESS: Conrad,Montana

GENERAL: Contractor producing STKPL. Top Surf. 3/4" Gr. 4 A materials from pit # 1810-47 in Glacier County. He has completed stockpiles from pits no. 3730-29 Pondera County and Cascade County No. 0740-58 and the Milford Coloney pit near Augusta.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 4, 1984

PROJECT NO.: BHM 5710 (2) B.N. RIR OVERPASS WAIVE
DATE SURVEY AUTHORIZED: _____

PROJ. NAME: UTILITY AGREEMENT
DATE WORK STARTED: Jan 31, 1984

LENGTH: 0.1 mile
ESTIMATED COMPLETION DATE: JUNE 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G Treftz
TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 1
% COMPLETE: Mt. Power 80%
BN Rail Road 50%
Mtn. Bell 20%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Grt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-~~7~~-84

PROJECT NO.: F-BRF-1-3(11)219
DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Browning - E & W
DATE WORK STARTED: 12-6-83

LENGTH: 6.5 Mi.
ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Brown
TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4
% COMPLETE: 97

Submitted to Gt. Falls on 4-10-84
can be finished after Sec. Corners reestablished and Sec. Ties made.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

See Memo dated 4-10-84.

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-8-84

PROJECT NO.: BRF 58-1(5)17 DATE SURVEY AUTHORIZED: 1-26-84

PROJ. NAME: N. Fork Cut Bank Cr. Br. DATE WORK STARTED: 3-12-84

LENGTH: 1.0 mile ESTIMATED COMPLETION DATE: 5-9-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Brown TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 4, 1984

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-2-83

PROJ. NAME: 14th Ave - Havre DATE WORK STARTED: 7-12-83

LENGTH: 0.8 mi. ESTIMATED COMPLETION DATE: Aug. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Trefz TELEPHONE: 265-6869

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 25%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2-1-78

PROJ. NAME: I 315 Slip Ramps DATE WORK STARTED: 10-8-80

LENGTH: 0.5 Miles ESTIMATED COMPLETION DATE: 4-3-84

DATE SUBMITTED TO DISTRICT: 4-3-84

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 100

FINAL REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: M 5212 (1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Gt Falls-South Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.9 Miles ESTIMATED COMPLETION DATE: 12-31-84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 7,1984

PROJECT NO.: RF 24-3(3) 76 DATE SURVEY AUTHORIZED: N/A

PROJ. NAME: Bowmans North East DATE WORK STARTED: Feb. 2,1984

LENGTH: 7.8 miles ESTIMATED COMPLETION DATE: May 30,1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S.W.Newton TELEPHONE: 278-7931

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 90

Work consists of running R/W line and ties to Gravel pits.

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1984

PROJECT NO.: R.S. 431-1(2) 7 DATE SURVEY AUTHORIZED: Oct. '80

PROJ. NAME: Fairfield - Power DATE WORK STARTED: Feb. 21, 1984

LENGTH: 7.0 miles ESTIMATED COMPLETION DATE: Nov. 15, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: T. Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 3-4 % COMPLETE: 38

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South (North Section) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 8-31-84 *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

* Pending outcome of condemnation hearing (Parcel 11)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GREAT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-84

PROJECT NO.: BR 9051(6) DATE SURVEY AUTHORIZED: 1-30-84

PROJ. NAME: WILLOW CREEK BRIDGE DATE WORK STARTED: 3-26-84

LENGTH: 1000' ESTIMATED COMPLETION DATE: 4-6-84

DATE SUBMITTED TO DISTRICT: 4-17-84

PROJECT MANAGER: G. BROWN TELEPHONE: 454-6022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100%

FINAL REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Grt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-8-84

PROJECT NO.: BR 9018(3) DATE SURVEY AUTHORIZED: 1-30-84

PROJ. NAME: St. Mary Canal Bridge DATE WORK STARTED: 3-15-84

LENGTH: 1300' ESTIMATED COMPLETION DATE: 3-22-84

DATE SUBMITTED TO DISTRICT: 4-30-84

PROJECT MANAGER: Glen Brown TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100 %

Final

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

PROJECT NO.: BR 9008(10) DATE SURVEY AUTHORIZED: 11/1/83

PROJ. NAME: Dent Bridge DATE WORK STARTED: 4/3/84

LENGTH: 1.0 Mile ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: 5/2/84

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 31

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 7,1984

PROJECT NO.: RF 24-3(3) 76 — DATE SURVEY AUTHORIZED: March 2,1983

PROJ. NAME: Rogers Pass-East West Section — DATE WORK STARTED: July 21,1983

LENGTH: 3.48 miles — ESTIMATED COMPLETION DATE: June 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S.W.Newton — TELEPHONE: 378-7931

NO. PERSONNEL ASSIGNED: 0 — % COMPLETE: 90

No activity this period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

M.P. 79.3 to M.P. 89.6

PROJECT NO.: RF 10-2(3)51 — DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Big Sandy - Box Elder — DATE WORK STARTED: 1-27-84

LENGTH: 10.3 Miles — ESTIMATED COMPLETION DATE: 5-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Enderson & Treftz — TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 — % COMPLETE: 75%

Work consisted of making property ties, and drawing the Hyd. #1 on Big Sandy Creek.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

M.P. 55.0 to M.P. 62.6

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Box Elder DATE WORK STARTED: 1-27-83

LENGTH: 7.5 Miles ESTIMATED COMPLETION DATE: 6-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 85%

Work consisted of making Section ties, and plotting the Milar and Profile. Additional work is required in resetting obliterated section corners.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

M.P. 72.3 to M.P 74.8

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Big Sandy DATE WORK STARTED: 2-9-84

LENGTH: 2.15 Miles ESTIMATED COMPLETION DATE: 5-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 90%

Work consisted of Plotting Hardshell, and picking up additional info as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

PROJECT NO.: M.P. 52.1 to M.P. 55.0 RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - North DATE WORK STARTED: 12-6-83

LENGTH: 2.8 Miles ESTIMATED COMPLETION DATE: 5-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 -3 % COMPLETE: 98%

Section tie work in progress. Additional work is required in resetting obliterated section corners.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

PROJECT NO.: M.P. 51.4 to M.P. 52.1 RF 10-2(3)51 (Bridge) DATE SURVEY AUTHORIZED: 4-18-83

PROJ. NAME: Loma - North & South DATE WORK STARTED: 5-17-83

LENGTH: 0.68 Miles ESTIMATED COMPLETION DATE: 5-4-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 -1 % COMPLETE: 98%

Completing Hydraulic Forms and property tie work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: IR 15-5 (65) 283 DATE SURVEY AUTHORIZED: 5-27-83

PROJ. NAME: Gt Falls-Vaughn DATE WORK STARTED: 4-3-84

LENGTH: 26.2 Miles ESTIMATED COMPLETION DATE: 8-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 12

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

PROJECT NO.: IR 15-5(78)278 DATE SURVEY AUTHORIZED: 12/2[illegible]/83

PROJ. NAME: 4 Locations on I15 Near Great Falls DATE WORK STARTED: Jan. 16, 1934

LENGTH: 0.6 Miles ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: 5/2/84

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 76-1(1)3 SIDNEY - N.D. LINE	GR., GRAVEL, PMS, STRUCTURE	FINAL P. I. H.	72	35%	3/1/85
RS 336-1(1)0 OLLIE RD. - N. OF BAKER	GS	(COMPLETED)			
BRF 1-10(11) 592 E. OF W. P. LMSQ. CR.	STR., APPS.	FINAL P. I. H.	20	70%	3/1/85
BRF 47-3(6) 73 S. OF GLASGOW (MILK RIVER)	STR., APPS.	PRE. P. I. H.	~	0%	3/1/87
RS 201-2(2) 33 PRESSERVILLE - FAIRVIEW	GS., PMS.	FINAL P. I. H.	~	75%	6/1/84
M 1499 (1) LIN. AVE. & S 4th S.E. - SIDNEY	PMS. OVERLAY	~	~	(COMPLETED)	
F 47-3(7) 59 FORT PECK - GLASGOW	PMS OVERLAY & WIDEN	COMP. OF SURVEY	~	0%	7/1/87
F 75-1(6) 0 CIRCLE - NORTH	PMS OVERLAY & WIDENING	PUBLIC HEARING	148	20%	8/1/86
F 7-1(8) 46 FALLON CO. LINE - E & W	PMS OVERLAY	P. I. H.	~	0%	7/1/85
F 18-1(7)1 MILES CITY - N. JW.	PMS OVERLAY	P. I. H.	~	0%	9/1/85
RS 258-1(4)11 DAGMAR - N. D. LINE	PMS OVERLAY	FIELD REVIEW	~	0%	12/1/84

TOTAL : 240

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

7-7

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-84

PROJECT NO.: RS 000 S (66)
PROJ. NAME: TRAFFIC CONTROL DEVICES Secondary Routes
LENGTH: 59.1
COUNTY: Dawson
CONTRACT TIME: 20 WA
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 100
% TIME USED: 0
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 4-12-84

CONTRACT AMOUNT: $ 19,951.40
CONTRACTOR: La Salle Construction
FROM (town): Havre Montana 59501
AWARD DATE: 11-7-83
DATE WORK STARTED: 3-22-84
PROBABLE COMPLETION DATE: 4-12-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4-13-84
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Glendive, Mont. 59330

GENERAL: Project was completed and final was sent to Dist. office on April 16, 1984. This is final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/1/84

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8mi.
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 93
% TIME USED: 80
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,230,740.81
CONTRACTOR: Portable Pavers-Prince Inc. (J.V.)
FROM (town): Miles City, Mt.
AWARD DATE: 7/11/83
DATE WORK STARTED: 8/15/83
PROBABLE COMPLETION DATE: 6/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of rest area renovation by sub-contractor La Salle Construction Company. The rest area renovation was completed on April 10, 1984. Items and percent complete are as follows: Digouts - 100%, Plant Mix Paving - 97%, Guardrail Renovation - 100%, and Rest Area Renovation - 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: RRS 22-1 (1) 14
PROJ. NAME: 2½ Miles East of Flaxville
LENGTH: 0.83 Miles
COUNTY: Daniels
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 35
% TIME USED: 76
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 410,607
CONTRACTOR: Riverside
FROM (town): Paradise
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 8, 1983
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson 59218

GENERAL: Grading and pipe crew resumed work on the project on April 9. Gravel crew moved in on April 12, crushed and stockpiled plant mix and cushion aggregate in 10-10 hour shifts and moved off the project on April 20. Items and percent complete are: Fencing, riprap, and DD Concrete-100%, Grading-85%, Drainage 90%. The project as a whole is 35% complete with 76% of the contract time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: F RTP 22-2 (3) 40 U1 & 2
PROJ. NAME: Plentywood-South
LENGTH: 4.7
COUNTY: Sheridan
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 83
% TIME USED: 80
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,468,570
CONTRACTOR: Hilde
FROM (town): Great Falls
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 19, 1983
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Resumed work on the project on April 9. Picked up and relayed cushion gravel on the north 2⅔ miles of the projedt and applied prime oil. Seeding sub-contractor completed all seeding and fertlizing of bared areas and slopes by May 1. The south 2⅔ miles of the project being allowed to cure out from last seasons over watering-contract time not yet started. Items and percent complete are: Grading, drainage, gravel surfacing, prime oil, and seeding 100%; Plant Mix Surfacing 23%. Unit 1 portion ofthe project is 81% complete, Unit 2 is 90% complete, the project as-a-whole is 85% complete with 80% of the contract time elapsed. Signal, signing, and fencing work expected to resume within the next 2 weeks.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/1/84

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Main & Haynes Leighton Blvd.~~ Miles City Miles City
LENGTH: 3.8 m.
COUNTY: Custer
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE: Not Awarded
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 6a

TELEPHONE: 232-1022
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period has consisted of staking, cross-sectioning pipe removals, topoging utilities moves and preparing notes. Items and percent complete are as follows: R-100%, benchmarks 100%, Selling pond layout and staking -100%, Leighton Blvd staking -100%, Main & Haynes staking - 70% and pipe staking - 40%.

The project was let 3/29/84 but as of this date it hasn't been awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: F31-1 (4) 25
PROJ. NAME: GLASGOW - OPHEIM
LENGTH: 6.8 MILES
COUNTY: VALLEY
CONTRACT TIME: 60 W. D.
ORDER TO PROCEED DATE: 08-02-83
% COMPLETE: 88
% TIME USED: 70
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 793,961.00
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS
AWARD DATE: JULY 7, 1983
DATE WORK STARTED: 09-01-83
PROBABLE COMPLETION DATE: 06-30-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: NO WORK ON THE PROJECT DURING THE PERIOD. THE PROJ. IS ON A WINTER SHUTDOWN. ALL ITEMS ARE 100% COMPLETE WITH THE EXCEPTION OF SEAL AND COVER MATERIAL WHICH WILL BE COMPLETED AFTER MAY 15, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: FHSI-1(11)0 and RS 484-1(2)0
PROJ. NAME: Fort Howe North and Ashland - Otter Creek
LENGTH: 19.8 Miles
COUNTY: Powder River
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 3
% TIME USED: 8
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,198,246.15
CONTRACTOR: Portable Pavers, Inc.
FROM (town): Miles City, Montana
AWARD DATE: November 7, 1983
DATE WORK STARTED: April 4, 1984
PROBABLE COMPLETION DATE: 7-13-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Duane J. Stachmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: Dept of Highways
Miles City, Mt. 59301

GENERAL: Sub contractor, Prince Inc., started crushing and stockpiling base gravel on April 4 1984. They started hauling to the road April 19, 1984. 8004 tons of 1" base has been hauled making a total to date of 8004 ton or 17% complete. Plains Engineering has three men bluetoping Portable Pavers plans to start paving operations on or About May 14, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/1/84

PROJECT NO.: I84-4(64)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 48
% TIME USED: 52
NO. MEN EMPLOYED: 20 (AVE)
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,498,672.50
CONTRACTOR: BEYERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3/31/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 11/15/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 4
TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, DRAINAGE, SEEDING AND SURFACING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 87%, DRAINAGE 92%, FENCING 74%, SEEDING 45%, SURFACING 2%. SSDRC SUB-CONTRACTOR WORKED 4 DAYS. SEEDING SUB-CONTRACTOR WORKED 4 DAYS. SURF. SUB-CONTRACTORS WORKED 10 DAYS. TRAFFIC ROUTED OVER PAVED DETOUR ON S4 RAMP & DETOUR RIGHT AROUND INTERCHANGE AREA ON 4/30/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-84

PROJECT NO.: Structures Only I 94-4(84)148

PROJ. NAME: Shirley - West

LENGTH: 5.9 Miles

COUNTY: Custer

CONTRACT TIME: 200 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 57 (Sts.)

% TIME USED: 52

(86-260) NO. MEN EMPLOYED: 16

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ Structures Only 1,248,362

SUB-CONTRACTOR: Cop Constr. Co.

FROM (town): Billings, Montana

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-13-83 (Structures)

PROBABLE COMPLETION DATE: 7-13-84 (Structures)

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter O. Lane TELEPHONE: 232-1073

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: 38 Ott Street
Miles City, Montana

GENERAL: Bridge Over Onion Creek, Sta. 1149+50
Placed "D" Concrete for backwalls & Wings, Bents 4, E.B & W.B. Completed Deck Forms, Placed D0 Concrete for Diaphragms and Tying Deck Steel in progress on the W.B. Sta. Decking operations in progress on the E.B. Sta.

Shirley Interchange, Sta. 961+00
Removed Sta. Excavation for bents 4 & 5.
Formed and Placed D0 Concrete for footings of bent 4.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-84

PROJECT NO.: IR 94-6 (33)191 IR 94-6 (36)203

PROJ. NAME: DAWSON CO. LINE - EAST GLENDIVE WEST

LENGTH: 18.8 MILES

COUNTY: DAWSON

CONTRACT TIME: 110

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 0

% TIME USED: 8

NO. MEN EMPLOYED: 8

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,429,990.65

CONTRACTOR: Dunwick Bros & Gilchrist

FROM (town): Painsburg, MN. 56281

AWARD DATE: 2-29-84

DATE WORK STARTED: 4-2-84

PROBABLE COMPLETION DATE: 8-31-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. KELLY

NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 365-2877

ADDRESS: Glendive

GENERAL: Centerline control is complete on EAST & West bound LANES. Control layout for digouts and interchange ramps is under way.

The preconstruction conference was held on 4-5-84

Production of Plant mix aggregate was started on 4-16-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 84

PROJECT NO.: RS 258-1(3)0
CONTRACT AMOUNT: $ 1,048,454.20
PROJ. NAME: RESERVE EAST
CONTRACTOR: MEYER
LENGTH: 11.5 MILES
FROM (town): BILLINGS
COUNTY: SHERIDAN
AWARD DATE: JULY 11-83
CONTRACT TIME: 70 W.D.
DATE WORK STARTED: AUG. 17-83
ORDER TO PROCEED DATE: 8-2-83
PROBABLE COMPLETION DATE: 6-15-84
% COMPLETE: 90
NO. DAYS WORKED PER WEEK:
% TIME USED: 67
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: NOVAKOVICH
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: DEPT OF HIGHWAYS
WOLF POINT, MT. 59201

GENERAL: ITEMS REMAINING TO BE COMPLETED ARE SEAL, COVER AND FINAL STRIPING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: Garland North & South
LENGTH: 10.0 Miles
COUNTY: Custer
CONTRACT TIME: 80 W. D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 80
% TIME USED: 95
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 718,268.80
CONTRACTOR: Swanz & Sons Constr. Co. Inc.
FROM (town): Anaconda, Montana
AWARD DATE: May 31, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE: 6-29-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Duane J. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work on this project was resumed April 2, 1984. Work consisted of hauling & placing 12,696 tons of gravel making a total to date of 58,255 tons or 100% complete. To date grading, fencing and culverts are 100% complete. Bituminous surface treatment will be started as soon as weather permits

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: RS-BRS 438-1(3) 21
PROJ. NAME: NASHUA - North
LENGTH: 4.0 MILES
COUNTY: VALLEY
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 71
% TIME USED: 62
NO. MEN EMPLOYED: 2 TO 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,370,816.48
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MT.
AWARD DATE: August 26, 1983
DATE WORK STARTED: Sept. 14, 1983
PROBABLE COMPLETION DATE: 07-31-84
NO. DAYS WORKED PER WEEK: 5 & 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 2 TO 6

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: GRAVEL CREW HAULED, PLACED AND COMPACTED 10,346 TONS OF 1½" C.B.C. COMPLETING THIS ITEM. CRUSHER CREW PRODUCED AND STOCKPILED 924 TONS OF ½" COVER MAT'L. AND 412 TONS OF 3/8" BLOTTER MAT'L. THEN MOVED THE CRUSHER TO ANOTHER PROJECT. SHAPED AND COMPACTED THE TOP OF 1½" C.B.C. THEN APPLIED PRIME AND BLOTTER MAT'L. THE ENTIRE LENGTH OF PROJ. ITEMS AND PERCENT COMPLETE ARE: GRADING, DRAINAGE, CONCRETE, RIPRAP & 1½" C.B.C. = 100% FENCING = 95%. SUBCONTRACTOR BALFOUSCH CONSTRUCTION PLAN TO BEGIN PAVING OPERATIONS ON 5-9-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: RS 447-1(7)12
PROJ. NAME: 12MI. So. of Rosebud So.
LENGTH: 3.9 MILES
COUNTY: ROSEBUD
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 5
% TIME USED: 2
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,198,877.66
CONTRACTOR: E.H. Oftedahl & Sons, Inc.
FROM (town): Miles City, Montana
AWARD DATE: April 9, 1984
DATE WORK STARTED: April 16, 1984
PROBABLE COMPLETION DATE: July 27, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Duane J. Strohmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Contractor began grading April 19, 1984. 35000 cubic yards of unclassified Excavation have been moved making a total to date of 35,000 cu. yds. or 9% complete. 469 lineal feet of culvert has been installed making a total to date of 469 Lin. ft or 19% complete. Fencing subcontractor moved on the job. April 30, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1984

PROJECT NO.: M 5006(3) MRRS-5007(1)

CONTRACT AMOUNT: $1,087,274.00

PROJ. NAME: BNRR Underpass

CONTRACTOR: Cop Constr. Co.,

LENGTH: 0.5

FROM (town): Billings, MT.

COUNTY: Dawson

AWARD DATE: 9-24-82

CONTRACT TIME: 186 W.D.

DATE WORK STARTED: 1-24-83

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 98

NO. DAYS WORKED PER WEEK: 2

% TIME USED: 79

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken. Quale

TELEPHONE: 365-2277

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Prime Contractor, employed 1-Man on painting bearing plates and touch-up painting on railing & fastened down one cover plate which broke loose on top of Str. The lighting work by change order, will be done when the materials are shipped to the project, which will be about 6-15-84. one engineer assigned part time on Final Notes and records.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-84

PROJECT NO.: RS 245-1(3) 0
PROJ. NAME: Jordan - Northwest
LENGTH: 15.0 Miles
COUNTY: Garfield
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 3
% TIME USED: 9
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: Clark Bros. Contractor
FROM (town): Victor, Montana Box 67 59875
AWARD DATE: Feb 29, 1984
DATE WORK STARTED: 4-18-84
PROBABLE COMPLETION DATE: Aug 10, 1984
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 365-2877
ADDRESS: Glendive, Montana 59330

GENERAL: Grading started on April 18, 1984. ESTIMATED 15,000 Cu yds moved to date or 33% complete on this item.

Crushed approx. 500 tons of ½" chips which do not meet spec's. Then started to crush plant mix material when the weather turned bad and shut down for the week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30-1984

PROJECT NO.: ARS 1-10(7)610 U-2
PROJ. NAME: Poplar River Bridge
LENGTH: 0.14 Miles
COUNTY: Roosevelt
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 95
% TIME USED: 25
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 26,000.00
CONTRACTOR: Baltrusch
FROM (town): Havre
AWARD DATE: January 30-1984
DATE WORK STARTED: 4-10-84
PROBABLE COMPLETION DATE: 5-4-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Various

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: NovaKovich
NO. OF ENG. PERSONNEL EMPLOYED: 1-3

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Work consisted of installing guard rail & end anchors which are 100% complete. Bridge rail approach sections are 90% complete. Embankment in place & seed & fertilizing are 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30-1984

PROJECT NO.: SMP 4399-83
PROJ. NAME: Maint Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley & Phillips
CONTRACT TIME: 68 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 40
% TIME USED: 43
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: Nov. 30 - 1983
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 To 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: 1/2" C.T.S. Type "A" Gr. 4 for the Sidney & Culbertson stockpile sites has been crushed & is stockpiled at the gravel pit at Sidney. Hauling to the Culbertson site is 80% complete.
3/8" Cover Rock for the Sidney site has also been crushed & stockpiled at the gravel pit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: IR 94-3(35) 115 DATE SURVEY AUTHORIZED: 4/5/84

PROJ. NAME: HATHWAY - E & W DATE WORK STARTED: ~

LENGTH: 13.0 MILES ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: 4/27/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: IR 94-4(37) 155 DATE SURVEY AUTHORIZED: 4/5/84

PROJ. NAME: PRAIRIE CO. LINE-WEST DATE WORK STARTED: ~

LENGTH: 8.5 MILES ESTIMATED COMPLETION DATE: 6/29/84

DATE SUBMITTED TO DISTRICT: 4/27/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: BR 9043 (8) DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: EAST FORK SHOTGUN CR. - ROOSEVELT CO. DATE WORK STARTED: ~

LENGTH: 0.7 ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 4/27/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30-1984

PROJECT NO.: BR 9046 (5) DATE SURVEY AUTHORIZED: 12-6-83

PROJ. NAME: Big Muddy Creek Structure DATE WORK STARTED: 4-4-84

LENGTH: 0.4 mile ESTIMATED COMPLETION DATE: 5-25-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: BR 9010 (7) DATE SURVEY AUTHORIZED: 10-20-83

PROJ. NAME: EAGLE CR. - S.E. of FLAXVILLE DATE WORK STARTED: 12-16-83

LENGTH: 0.3 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: NOVAKOVICH TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: BR 9028 (7) DATE SURVEY AUTHORIZED: 11-8-83

PROJ. NAME: Redwater River Bridge - McCone DATE WORK STARTED: 2-1-84

LENGTH: 0.45 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: NovakoVich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FINAL

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: BR 9017 (6) DATE SURVEY AUTHORIZED: 10/27/83

PROJ. NAME: NORTH FORK PHILLIPS CR. - GARFIELD CO. DATE WORK STARTED: 3/12/84

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: COMPLETED

DATE SUBMITTED TO DISTRICT: 4/27/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-5428

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive FINAL

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-20-84

PROJECT NO.: BR 9013(6) DATE SURVEY AUTHORIZED: 2-23-84

PROJ. NAME: Pine Creek (Fallon Co.) DATE WORK STARTED: 2-27-84

LENGTH: .28 Miles ESTIMATED COMPLETION DATE: 4-17-84

DATE SUBMITTED TO DISTRICT: 4-17-84

PROJECT MANAGER: H. Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: BR 900~~2~~9(4) DATE SURVEY AUTHORIZED: December 9, 1983

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 mile ESTIMATED COMPLETION DATE: 4-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: O. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~APRIL~~ MAY 1, 1984

PROJECT NO.: BR 9006(3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CREEK CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: APRIL 1985

DATE SUBMITTED TO DISTRICT: APRIL 27, 1984

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: RS 761-2(1)34 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: SOUTH OF SHADOWEEC CREEK DATE WORK STARTED: ~

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: 3/30/85

DATE SUBMITTED TO DISTRICT: 4/27/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: M 1407 (1) DATE SURVEY AUTHORIZED: 9/19/83

PROJ. NAME: NINTH AVE. N.E. - SIDNEY DATE WORK STARTED: 7/6/84

LENGTH: 0.44 ESTIMATED COMPLETION DATE: 5/25/84

DATE SUBMITTED TO DISTRICT: 4/27/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: F42-3(7)59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: FORT PECK - GLASGOW DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 4-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 746-3431

NO. PERSONNEL ASSIGNED: 3 TO 4 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: F 26-1(1)3 DATE SURVEY AUTHORIZED: 8/21/81

PROJ. NAME: SIDNEY - N.D. LINE DATE WORK STARTED: 9/2/81

LENGTH: 5.0 MILES ESTIMATED COMPLETION DATE: 6/29/84

DATE SUBMITTED TO DISTRICT: 4/27/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Apr. 30 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 14-3(3) 108 Shawmut West	Widen & Overlay	P.I.H.	0	50	7-84
F 16-1(17) 12 Billings North	Reconstruction	Pre P.I.H.	16	8	12-84
F 57-3(14) 97 West Grassrange West	Widen & Overlay	P.I.H.	104	45	12-84
RS 308-1(6) 0 Belfry West	Widen & Overlay Reconstruct 1/2 mile	P.I.H.	96	49	12-84
RS 302-1(1) 0 Molt Rimrock Rd.	Reconstruction	Public Hearing	0	1	12-85
RS 426-2(1) Hanover Road	Grade & Gravel	Final	48	50	8-84
M-6901(1) 1st Ave Laurel	Overlay Street Curb Work	P.I.H.	0	41	7-84
F 53-2(2) 40 Lavina South	Overlay & Widning	Pre P.I.H.	8	2	1-85
RS 500-2(2) 19 Mosby - South	Reconstruction	Pre. P.I.H	40	4	3-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: IR 90-8(95)385
PROJ. NAME: REED POINT E & W
LENGTH: 19.5 MILES
COUNTY: SWEET GRASS & STILLWATER
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,411,361.90
CONTRACTOR: McINTYRE CONSTR. CO.
FROM (town): GREAT FALLS, MONT.
AWARD DATE: 4-9-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-5-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138
ADDRESS: BILLINGS, MONTANA

GENERAL: A PRECONSTRUCTION MEETING WAS HELD IN THE DISTRICT OFFICE ON APRIL 18, 1984. NO WORK HAS BEEN DONE ON THE PROJECT AT THIS TIME.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: IR 90-8(96) 413
PROJ. NAME: PARK CITY E. & W.
LENGTH: 14.0 MILES
COUNTY: STILLWATER
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 85
% TIME USED: 96
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,072,864.45
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
FROM (town): BILLINGS
AWARD DATE: 8-29-83
DATE WORK STARTED: 9-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: NO WORK HAS BEEN DONE ON THE PROJECT DURING THIS REPORTING PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: 1290-8(61)486 U-2
PROJ. NAME: HARDIN WEST
LENGTH: 6.2 MILES
COUNTY: BIG HORN
CONTRACT TIME: 70 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 85
% TIME USED: 17
NO. MEN EMPLOYED: 32
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,421,691.64
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
FROM (town): BILLINGS
AWARD DATE: 11-7-83
DATE WORK STARTED: 11-3-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 10
TELEPHONE: 252-4138
ADDRESS: BILLINGS, MONT.

GENERAL: CONTRACTOR HAS COMPLETED PLACING THE PLANT MIX SURF. AND IS PLACING THE SHOULDER MATERIAL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1984

I-ID 90-9(36) 531 U-1
I-ID 90-9(38) 549 U-1

PROJECT NO.: F-74-1 (2) 0 U-1
Fencing Lodge Grass to

PROJ. NAME: Wyoming Line

LENGTH: 24.1 mile

COUNTY: Big Horn

CONTRACT TIME: See Contract

ORDER TO PROCEED DATE: 7-5-83

% COMPLETE: 91

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 486,990.61

CONTRACTOR: Crow Tribe of Montana

FROM (town): Crow Agency, Montana

AWARD DATE: July 5, 1983

DATE WORK STARTED: July 26, 1983

PROBABLE COMPLETION DATE: 5-1-85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Schaak

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 343-2501

ADDRESS: P.O Box 366
Wyola, Montana 59089

GENERAL: No work was done on the project during the reporting period. No more work will be done on the project until the Roadway Grading work has progressed sufficiently to allow the completion of all of the remaining contract items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-7-84

PROJECT NO.: IO90-9(36) 531 U2
PROJ. NAME: LODGEGRASS - SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 6%
% TIME USED: 3%
NO. MEN EMPLOYED: 52
ACTUAL COMPLETION DATE: ~
CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONST. INC.
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 18
TELEPHONE: 639-2429
ADDRESS:

GENERAL: PROGRESS GOOD. WORK IN PROGRESS DURING THIS PERIOD CONSISTED OF GRADING, DRAINAGE & STRUCTURE WORK. GRADING IS BEING DONE FROM STA. 16+00 TO STA. 95+00 & FROM STA 520+00 TO STA 580+00. PIPE ARE BEING INSTALLED FROM STA 552+00 TO 571+50. WORK IS BEING DONE ON STRUCTURES 48+75, 66+50 & 128+50. ITEMS & PERCENTAGES OF COMPLETIONS ARE AS FOLLOWS: MISC. ITEMS - 28%; GRADING ITEMS - 11%; DRAINAGE ITEMS - 2%; STRUCTURE ITEMS - 9%. ENGINEERING PERSONNEL ARE SLOPE STAKING & ARE ON CONSTRUCTION INSPECTION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1984

PROJECT NO.: I ID 90-9 (62) 543
F 74-1 (2) 0 U-2

CONTRACT AMOUNT: $7,977,895.95

PROJ. NAME: Wyola South &Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: August 26, 1983

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: August 29, 1983

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 3

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 14

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 7

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Martinez Construction Company, an approved sub-contractor, began work on the project on 4-9-84. Work in progress consists of installing drain culverts throughout the project.

Drainage items are 15% complete.

A two person engineering crew is assigned to field office and inspection work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

/10

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1984

PROJECT NO.: I ID 90-9 (38)549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 miles
COUNTY: Big Horn
CONTRACT TIME: 220WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 24
% TIME USED: 23
NO. MEN EMPLOYED: 27
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great Falls, Montana
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 6, 1983
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R, Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Hilde Construction Company resumed work on the project on 4-5-84

Work in progress consists of grading between stations 1091 to 1170

Grading items are 40% complete, Drainage items are 55% complete, Structure items are 17% complete.

A 11 person crew is assigned to construction layout and inspection work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: IR94-2(23)50
PROJ. NAME: HYSHAM HILLS
LENGTH: 11.9 MILES
COUNTY: YELLOWSTONE & TREASURE
CONTRACT TIME: 90 W.D
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 73
% TIME USED: 9
NO. MEN EMPLOYED: 32
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 2,187,516.69
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-83
DATE WORK STARTED: 2-17-84
PROBABLE COMPLETION DATE: 6-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 856-4810
NO. OF ENG. PERSONNEL EMPLOYED: 11 ADDRESS: DEPT. OF HWYS
CUSTER, MT.

GENERAL: WORK CONSISTED OF SURFACING WITH PL. MIX SURF. CR. B, CLEANING PIPE & DITCHES, RAISE METAL GUARD RAIL, REMOVE & RESET CONCRETE MEDIAN RAIL.
ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS:
SURFACING ITEMS 72%, GUARD RAIL 31%, MISC. ITEMS 60%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 27, 1984

PROJECT NO.: F 57 - 3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 Miles
COUNTY: Fergus
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 86
% TIME USED: 75
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 28, 1983
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 428-2425
ADDRESS: P.O. Box 844
Grassrange, Mont. 59032

GENERAL: Seal & Cover and Epoxy Paint are the only major items not completed on project.

Project personnel are assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

/57

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 27, 1984

PROJECT NO.: F 57 - 3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus/Petroleum
CONTRACT TIME: 162 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 17
% TIME USED: 9
NO. MEN EMPLOYED: 68
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 8/5/83
DATE WORK STARTED: 8/30/83
PROBABLE COMPLETION DATE: 1984
NO. DAYS WORKED PER WEEK: 3 to 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A Passow
TELEPHONE: 428-2425
NO. OF ENG. PERSONNEL EMPLOYED: 10 to 12
ADDRESS: P.O. Box 844
Grassrange, Mont. 59032

GENERAL: Work accomplished this period consisted of Hilde Construction Grading with 60 men working 2-9 hour shifts 5 days a week moving Unclassified Excavation.They completed crushing and stockpiling Cement Treated Base 4-23-84. On 4-24-84 they began crushing and stockpiling Plant Mix Surfacing Gr. B. Subcontractor Martinez with 4 men working 1-9 hour shift 5 days a week preparing pipe beds and installing pipe drains. Subcontractor Monte Azure with 4 men working 1-8 hour shift 5 days a week finished 4-11-84 constucting all the farm fence that he can at this time.

Items and percent complete are as follows: 147,549 Cu. Yds. of Excavation Unclassified for 36%; 5272 units of Traffic Control Devices for 11%;37,000 Cu. Yds of topsoil has been salvaged and stockpiled for 55%; 10,669 Cu. Yds of Culvert Excavation for 65% 267 Cu. Yds of Bedding Material for 71%; Drain Pipe 18" 72' Lin Ft. for 5%; 24" 1296 Lin Ft. for 54%; 48" 206 Lin Ft. for 100%; 72" 612 Lin Ft. for 81%; 84" 116 Lin Ft. for 100%; 58" 420 Lin Ft for 100%; Farm Fence Type F@ M 3267 Rods for 87%; Type F5M 1471 Rods for 73%:Single panels FW 75 ea. for 40%; Double panels FW 160 ea. for 109%; Temporary Fence 450 rods for 85%; Farm Gate Wire Type G-2 750 Lin Ft. for 78%.

Traffic is being detoured onto the new subgrade between Sta. 242+00 and Sta. 270+00 the detour is gravel surfaced.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIM ROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 20%
% TIME USED: 11%
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: Barry O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: OCT. 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 248-3827
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: THE REMOVE WATER RESERVOIR ITEM & REMOVE RETAINING WALL ITEMS ARE 100% COMPLETE. THE STORM SEWER MAN HOLES, CURB INLETS, & RELATED PIPE ARE 70% COMPLETE. THE EMBANKMENT IN PLACE ITEM IS 40% COMPLETE. THE REMOVE GUARD RAIL ITEM IS 50% COMPLETE. THE AGGREGATE FOR THE 3/4" PLANT MIX SURFACING TYPE "B" HAS BEEN CRUSHED & STOCKPILED. THREE (3) DAYS WERE LOST LAST WEEK BECAUSE OF SNOW & INCLEMENT WEATHER.

A FOUR PERSON SURVEY CREW WORKED 77 MAN DAYS FOR THIS REPORTING PERIOD. WORK INCLUDED CONSTRUCTION LAYOUT, INSPECTION, SAMPLING & TESTING, AND OFFICE WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

111

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4TH AVE N. & 31ST ST.
LENGTH: AT INTERSECTION
COUNTY: YELLOWSTONE
CONTRACT TIME: CALENDAR DATE
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE: 27
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: MIDLAND ELECTRIC CO.
FROM (town): BILLINGS
AWARD DATE: 5-9-83
DATE WORK STARTED: 11-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: NO WORK HAS BEEN DONE ON THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: HES 78-2 (3)35
CONTRACT AMOUNT: $ 43,585.60
PROJ. NAME: ABSAROKEE-COLUMBUS
CONTRACTOR: SWAN & SONS CONSTRUCTION
LENGTH: 10.5 MILES
FROM (town): ANACONDA, MONTANA
COUNTY: STILLWATER
AWARD DATE: JANUARY 30, 1984
CONTRACT TIME: 30 WORKING DAYS
DATE WORK STARTED: MARCH 20, 1984
ORDER TO PROCEED DATE: APRIL 16, 1984
PROBABLE COMPLETION DATE: MAY 25, 1984
% COMPLETE: 80
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 30
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: ALL DIRT AND IRRIGATION WORK IS 100% COMPLETE. ALL FENCING IS 100% COMPLETE. SIGNS, HAZARD MARKERS, & DELINEATORS ARE 76% COMPLETE. THE CONTRACTOR PLANS ON SEEDING & FERTILIZING MAY 3, 1984. WEATHER PERMITING THE PROJECT COULD BE 100% COMPLETE BY MAY 4, 1984.

A TWO (2) PERSON SORVEY CREW WORKED 32 MAN DAYS FOR THIS REPORTING PERIOD. WORK INCLUDED CONSTRUCTION LAY OUT, INSPECTION, & OFFICE WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1984

PROJECT NO.: CT 314-1(6)33
PROJ. NAME: Busby - Kirby
LENGTH: 12.4 miles
COUNTY: Big Horn
CONTRACT TIME: 120 w.d.
ORDER TO PROCEED DATE: 7/13/83
% COMPLETE: 93
% TIME USED: 69
NO. MEN EMPLOYED: 22
ACTUAL COMPLETION DATE: ---------

CONTRACT AMOUNT: $ 3,395,736.80
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: June 22,1983
DATE WORK STARTED: July 29,1983
PROBABLE COMPLETION DATE: 7/15/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: H. Ottman
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 592-3628
ADDRESS: Dept. of Highways
Busby, Mont.

GENERAL: The contractor resumed working April 6,1984. Work in progress is paving, fencing, forming & placing concrete for cut off walls & slope protectors, and clean up of slopes and ditches.

Items and Percentages of completion are as follows: Misc. Items 83%, Removal Items 98%, Exc. Items 98%, Culvert Items 98%, Surf. Items 93%, Cattleguards 100%, Fencing Items 70%, and Structure Items 98%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-1-84

PROJECT NO.: SMP 4499-83
PROJ. NAME: STATE MAINTENANCE STOCKPILE
LENGTH: ~
COUNTY: ROSEBUD, POWDER RIVER, YELLOWSTONE, CARBON
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 55%
% TIME USED: 39%
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 279,730.00
CONTRACTOR: ECKART CONSTRUCTION
FROM (town): MILES CITY
AWARD DATE: 11-30-83
DATE WORK STARTED: 3-6-84
PROBABLE COMPLETION DATE: 6-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 856-4810 ~~245-4882~~
ADDRESS: DEPT. OF HWYS CUSTER, MT

GENERAL: WORK CONSISTED OF CRUSHING 1½ IN. GR. 4A MATERIAL IN POWDER RIVER COUNTY, ROSEBUD COUNTY, & CARBON COUNTY. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS; POWDER RIVER COUNTY - CRUSHING 100% COMPLETE, RECLAMATION TO BE COMPLETED THIS FALL.
ROSEBUD COUNTY - 42% COMPLETE.
CARBON COUNTY - 79% COMPLETE.
YELLOWSTONE COUNTY - 0% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 7, 1984

PROJECT NO.: RTF 14-3(4)88 & RTF 45-2(2)85 CONTRACT AMOUNT: $ _____

PROJ. NAME: Seal & Cover CONTRACTOR: _____

LENGTH: 20 Miles & 6 Miles FROM (town): _____

COUNTY: Wheatland AWARD DATE: _____

CONTRACT TIME: On or before Sept. 1, 1984 DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: _____

% COMPLETE: _____ NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____ NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: This project was let on April 26, 1984. Century Paving of Lewistown is apparent low bidders.
No Preconstruction Conference date has been set.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

1/6

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-7-84

PROJECT NO.: HES 45-2(1) 27

PROJ. NAME: Slope flattening, S. of Harlowton.

LENGTH: 1500 ± ft.

COUNTY: Wheatland

CONTRACT TIME: 15 WD

ORDER TO PROCEED DATE: 04-30-84

% COMPLETE: -0-

% TIME USED: -0-

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 27,389.00

CONTRACTOR: Wickens Const, Inc.

FROM (town): Lewistown.

AWARD DATE: 04-09-84

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731

ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: A Preconstruction Conference was held in the District Office on April 27, 1984.
The Contractor plans to begin work May 7, 1984, if the wet conditions at the site improve.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-7-84

PROJECT NO.: F63-1(3)10
PROJ. NAME: Harlowton-North
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: 5
% TIME USED: 8
NO. MEN EMPLOYED: 7-14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,955,038.60
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings
AWARD DATE: 01-30-84
DATE WORK STARTED: ~~03~~ 04-1-84
PROBABLE COMPLETION DATE: 8-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Working progress has been limited to dirt items. Fill has been completed from Sta. 537+77.7 to Sta. 620+00. Work is in progress in fill at 620+00 to 724+00.

Several days has been lost due to occasional snow storms.

Gravel Crusher will moved on project May 10, 1984.

Pipe installations are complete to Sta. 750+00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-7-84

PROJECT NO.: HES 63-1(2)7
PROJ. NAME: Snow fence - N. of Harlowton
LENGTH: 983± ft.
COUNTY: Wheatland
CONTRACT TIME: 30 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: -0-
% TIME USED: -0-
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 11,934.00
CONTRACTOR: Conray Const. Co.
FROM (town): Hardin
AWARD DATE: 02-29-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 06-1-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Contractor is awaiting availability of bolts to assemble snow fence. Work should begin on or before May 14, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-7-84

PROJECT NO.: BR 9019(7)
PROJ. NAME: Bridgeover Musselshell River
LENGTH: 138'
COUNTY: Golden Valley
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 07-08-83
% COMPLETE: 100
% TIME USED: 61
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 04-30-84

CONTRACT AMOUNT: $182,865.00
CONTRACTOR: Flynn Co., Inc.
FROM (town): Billings
AWARD DATE: 06-17-83
DATE WORK STARTED: 08-24-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Work completed April 30, 1984.
Final will be submitted to district office on or before May 15, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: BR 9056(8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. ROAD DATE WORK STARTED: —

LENGTH: YELLOWSTONE RIVER BR. ESTIMATED COMPLETION DATE: UNK.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

NO WORK UNTIL MANPOWER IS AVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: BR 9048(7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR. DATE WORK STARTED: 2-22-84

LENGTH: _____ ESTIMATED COMPLETION DATE: UNK.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 5

NO WORK ON PROJECT UNTIL MANPOWER IS AVAILABLE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1984

PROJECT NO.: BR 9005(6) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: ROCK CREEK STRUCT. DATE WORK STARTED: 2-23-84

LENGTH: — ~~ESTIMATED~~ ACTUAL COMPLETION DATE: 5-1-84

DATE SUBMITTED TO DISTRICT: 5-1-84

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1984

PROJECT NO.: DP 314-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Busby - South DATE WORK STARTED: 3/2/83

LENGTH: 14.4 miles ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: H. Ottman TELEPHONE: 592-3628

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: F 53-1 (6) 6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: Billings ~ Broadview DATE WORK STARTED: 1-10-84

LENGTH: 28.4 MILES ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 4

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

THERE ARE NO PEOPLE AVAILABLE TO WORK ON THIS PROJECT.

G.M. Loran

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: IR 90-8(98) 456 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: Pinehills S.E. DATE WORK STARTED: 1-10-84

LENGTH: 6.0 MILES ACTUAL ~~ESTIMATED~~ COMPLETION DATE: 4-17-84

DATE SUBMITTED TO DISTRICT: 4-17-84

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: IR 90-8(83)385 DATE SURVEY AUTHORIZED: 6-25-82

PROJ. NAME: REED POINT EAST DATE WORK STARTED: 12-5-83

LENGTH: 11.2 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

FINAL REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1984

PROJECT NO.: IR 90-7(53) 377 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: GREY CLIFF E. & W. DATE WORK STARTED: 12-15-83

LENGTH: 7.0 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 75%

NO WORK UNTIL MANPOWER AVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-7-84

PROJECT NO.: F 57-3(15)67 DATE SURVEY AUTHORIZED: 10-12-83

PROJ. NAME: Moore-Lewistown DATE WORK STARTED: 11-15-83

LENGTH: 14± Miles ESTIMATED COMPLETION DATE: 7-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 3%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
December 15, 1983

February 15, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark, Broadwater & Powell Co.	.123	X081,X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FHL 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	25%	43% 08/30/84	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	3%		Swan & Sons, Inc. $231,891.50
OM-AD 18(9)	Fergus & Wheatland Co.	22.982	Gravel, Surfacing (E000)	0%	19% 05/15/84	Konitz Contracting, Inc. $356,732.00
MT FH 12-1(1), RRS 5-3(18)145, FH 72-1(1) & FH 79-1(1)	Whitefish-Eureka, Olney Underpass, Star Meadows & Good Creek Roads	25.432	Grading, Base and Bituminous Pavement (I000)			Morrill Asphalt Paving $3,186,808.40